EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing and Supplying drinking water facility in chowdeshwari ward no -02 of yelahanka sub division.
2	Amount of Work Portion	Rs 9.25 Lakhs
3	Estimated Cost	Rs 10.00 lakhs
4	Name of Contractor	Sri N.Thirunagendra
5	Agreement No	EE(YNK D)E-PMT- 16/W.O/ 013 /2020-21 Dt 14-05-2020
6	No and date under which work order issued	EE(YNK D)E-PMT- 16/W.O/ 013 /2020-21 Dt 14-05-2020
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	16-8-2020
9	Date of receipt of application in the sub division office	16-8-2020
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Geophysical investigation work done
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	24 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	24 days

19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Rs 25/-day penalty may be imposed.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Approved for Rs 25/day penalty.